

**Habibur Rahman**

**From:** Md. Moazzem Hossain <moazzem@cross-world.com>  
**Sent:** Tuesday, March 06, 2018 1:24 PM  
**To:** 'Ashim Kumar Roy'  
**Cc:** 'Md. Rubel Khan'; abdullah.mamun@summitcommunications.net; 'Kowshik Mushfiqur Rahman'; 'ishtyaq rahman khan'; shaikhul.islam@summitcommunications.net; 'Nasir Uddin Khan Sany'; 'Mahabub Hasan'; 'Ariful Islam'; 'Habibur Rahman'; shahiduzzaman@cross-world.com; rafi@cross-world.com; 'Md. Ziaul Islam'  
**Subject:** RE: Genset commissioning at Barisal core  
**Follow Up Flag:** Follow up  
**Flag Status:** Flagged  
**Categories:** Red Category

Dear Concern,

This mail is to inform you that we can complete all the commissioning works of 1x45kVA DG at Barisal Core as per your given timeline; but only if you provide the ATS we provided earlier with DG. As you already know the ATS is missing and we can't proceed for commissioning the Generator without it. Please confirm.


Meantime, we want to notify you the qty. of control cable [4 X 1.2 rm (40/0.19 mm)Flexible Cable] we used at Faridpur Core is 45Meter (Approx.)per meter 110/= total amount 4590/= which is excluding your given W/O.

Please contact with me for further query on this issue.

Waiting at your earliest reply.

Best regards,

**Md.Moazzem Hossain | CROSS WORLD POWER LTD | Sr.Executive,Commissioning | Plot 1/B, Road 90, Gulshan - 2, Dhaka 1212,,Bangladesh | p: +880 2 5881 1858, 989 1442 | f: +880 2 5881 5160 | m: +8801755-514733 | [moazzem@cross-world.com](mailto:moazzem@cross-world.com) | w: [www.cross-world.com](http://www.cross-world.com)**

 please consider the environment before printing this email

**From:** Ashim Kumar Roy [<mailto:ashim.roy@summitcommunications.net>]  
**Sent:** March 4, 2018 11:33 AM  
**To:** 'Moazzem Hossain'  
**Cc:** 'Md. Rubel Khan'; abdullah.mamun@summitcommunications.net; 'Kowshik Mushfiqur Rahman'; 'ishtyaq rahman khan'; shaikhul.islam@summitcommunications.net; 'Nasir Uddin Khan Sany'; 'Mahabub Hasan'; 'Ariful Islam'  
**Subject:** RE: Genset commissioning at Barisal core

Dear Concerned,

Please have the revised timeline for installation and commissioning of 1x45 KVA genset at Barisal core as following details:

Sl. No.	Node Name	Genset Capacity	No. of Genset	SCL Concern	Commissioning Da
---------	-----------	-----------------	---------------	-------------	------------------

Please try to maintain the installation schedule as schedules of our other partners are related with yours.

For further queries please feel free to communicate with me.

Thanks with regards

Ashim Roy

Assistant Engineer - Power & Project

Summit Communications Limited

**From:** Ashim Kumar Roy [mailto:ashim.roy@summitcommunications.net]

**Sent:** Tuesday, February 27, 2018 6:01 PM

**To:** 'Moazzem Hossain'

**Cc:** 'Md. Rubel Khan'; 'abdullah.mamun@summitcommunications.net'; 'Kowshik Mushfiquir Rahman'; 'ishtyaq rahman khan'; 'shaikhul.islam@summitcommunications.net'; 'Nasir Uddin Khan Sany'; 'Mahabub Hasan'; 'Ariful Islam'

**Subject:** RE: Genset commissioning at Barisal core

Dear Concern,

Please ignore my previous mail.

Please take necessary initiatives for installation and commissioning of 1x45 KVA generator at our Barisal core on 6<sup>th</sup> - March-2018, POC from SCL end will be Mr. Kamruzzaman (01716964085) . As this installation on mentioned date is a matter of urgency due to project requirement please extend your co-operation towards us and provide feedback with us as early as possible.

Thanks with regards

Ashim Roy

Assistant Engineer - Power & Project

Summit Communications Limited



Summit Centre, 18 Kawran Bazar C/A, Dhaka-1215.

Cell: +880-1670357453

Email: ashim.roy@summitcommunications.net

**From:** Ashim Kumar Roy [mailto:ashim.roy@summitcommunications.net]

**Sent:** Tuesday, February 27, 2018 5:58 PM

**To:** 'Moazzem Hossain'

**Cc:** 'Md. Rubel Khan'; 'abdullah.mamun@summitcommunications.net'; 'Kowshik Mushfiquir Rahman'; 'ishtyaq rahman khan'; 'shaikhul.islam@summitcommunications.net'; 'Nasir Uddin Khan Sany'; 'Mahabub Hasan'; 'Ariful Islam'

**Subject:** Genset commissioning at Barisal core

Dear Concern,

Please take necessary initiatives for installation and commissioning of 1x45 KVA generator at our Barisal core on 6<sup>th</sup> - March-2017, POC from SCL end will be Mr. Kamruzzaman (01716964085) . As this installation on mentioned date is a



## PURCHASE ORDER

<b>Supplier Name:</b> Cross World Power Ltd. House: 6, Road : 92, Gulshan - 2, Dhaka 1212. Contact Person : Mr. Ariful Islam Contact No: 01755514731	<b>Purchase Order No. :</b> SCL/CrossWorld/20160816/630 <b>PO Date:</b> 16-Aug-16 PR No: P&P/07082016/43 User Name: M. Alimuzzaman (01670490505) User Dept: Power & Project
<b>Invoice Address:</b> Summit Communications Ltd. Summit Centre, 18 Karwanbazar, Dhaka. 1215 Contact Person : Arifin Haque Contact No: 01711556222	<b>Please deliver to:</b> Summit Communications Ltd. Delivery : SCL POP office, all over Bangladesh Delivery Date: 15-Sep-16 Partial Delivery: Allowed

SL	ITEM DESCRIPTION	QTY	UOM	UNIT PRICE (BDT)	TOTAL PRICE (BDT)
1	Cable lugs : 35 rm	200	Pcs.	23	4,513
2	Shaddle for flexible pipe: 3" (local)	400	Pcs.	20	7,942
3	PVC pipe (Flexible): 3"	600	mtr.	135	81,225
4	UPVC Pipe : 2"	200	mtr.	352	70,395
5	Royal Plug: length 1.5"	50	Pkt.	131	6,543
6	Screw: length 1.5"	600	Pcs.	11	6,498
7	Electrical Tape: Red+Yellow+Blue+Black	60	Pcs.	27	1,625
8	PIB tape: As per telco standard	10	Pcs.	388	3,881
9	Royal bolt : 10 pcs in 1 set	200	Pcs.	27	5,415
10	Cable Tie: 6"	25	Pkt.	149	3,723
11	Cable Tie: 8"	25	Pkt.	153	3,836
12	Exhaust Silencer straight pipe: MS Pipe bore 3" , thickness 3-4mm	300	feet	469	140,790
13	Exhaust Bends/ Elbow: Long redious 90 deg Elbow	30	pcs	528	15,839
14	Exhaust socket: Threaded 3" dia MS Socket	25	Pcs.	411	10,266
15	Earthing equipotential bar: Dimension(l x w x d) - 250mm x 20mm x 5mm or equivalent with connection facility	12	pcs	2,256	27,075
16	Exhasut Fitting : All bracket , support must be made with MS angle 50X50X 4, 5 & 6 MM	12	Job	1,354	16,245
17	Radiator Ducting supply and installation: As per layout with 20/22 SWG MS sheet,Angle bar, flat bar support,Canvas cloth, Iron mesh etc	1000	Sq-ft	235	234,650
18	Power cable laying execution work: 4x35 rm and 4x2.5 rm cable laying work	300	Meter	45	13,538
19	Exhaust Heat Insulation: Insulation Of Pipe with Rockwool/Glasswool (25.4mm min thickness) along with 26SWG Aluminium sheet clading	12	Job	1,354	16,245
20	Civil Works for Exhasut Fan Fitting: As per telco standard	5	Job	2,256	11,281
<b>Total Amount (Including all related Taxes &amp; charges; if any):</b>					<b>681,523</b>

**In word(BDT):** BDT Six Lac Eighty One Thousand Five Hundred and Twenty Three Only.

### **Terms & Conditions:**

#### **1. GENERAL:**

- All ordered goods shall be delivered and/or rendered by the supplier strictly as per approved specifications and the entire work/job must be completed by the Supplier within the delivery date as mentioned in this PO;
- Defective works and /or items will be rejected, rejected items must be replaced by the supplier within the time to be specified by the purchaser and for such cases entire cost shall be borne by the supplier.

#### **2. WORK COMPLETION TIME:**

The above delivery and installation work must be completed by the Supplier within above delivery date.

#### **3. PAYMENT TERMS:**

100% payment will be made at actual basis within 30 days after successful delivery and installation work and submission of correct invoice. Applicable taxes will be deducted at source as per BD Govt. rules.

**4. LD CLAUSE:**

The goods & services are to be delivered at the place specified above within above mentioned delivery date, failure of which liquidated damage @ 2% per day subject to a maximum ceiling of 10% of the total PO value shall be levied.

**5. CONFIRMATION OF ACCEPTANCE:**

- i. The supplier shall have to confirm the acceptance of this Purchase Order by signing in the specified space of the PO;
- ii. The accepted copy of the Purchase Order must be sent to Summit Communication Limited through hand delivery.

**6. OTHERS:**

- i) Received Chalan/Dispatch note/Completion Certificate must be attached with the bill. Along with the final bill, the Supplier must have to submit MUSOK 11;
- ii) Any change in schedule will have to be notified to the management through a written application referring to this PO;
- iii) SCL has the right to cancel/withhold PO/ payment without showing any whatsoever reason to the vendor.


**For Summit Communications Ltd.**



**Shah Md. Asif Mahmud**  
Asst. Manager, SCM

  
18/8/16

**Arifin Haque**  
Manager, SCM

  
16.08.16

**Md. Humayun Kabir Mollah**  
Sr. Manager, SCM

