

# CROSS WORLD POWER LIMITED

## ADDITIONAL WORK


Cross-world



Client Name: JAMUNA BANK LTD.


Address : GULSHAN-1


Date:

Sl No	Tender SL	Job Description	Tehcnical Details/ Brand	Unit	Quantity	Unit Rate	Total Rate	Remarks
2	N/A	Roof Top BBT Rain Protection Duct	Supply & installation of metal duct for BBT-6 at roof top. - Duct Sheet: MS Galvanized, 22 SWG - Complete with all necessary accessories & manpower as per client's instruction etc.	Sq-ft	200	350	70,000	Already Done 
3	N/A	Ground Floor Common Metal Duct Dismantle, Modification & Re-installation	Common metal duct & louvers dismantle, modification & re-installation as per JBL & consultant's instruction. - Duct Sheet: MS Galvanized, 20 SWG, 100 sq-ft - Louver: MS Galvanized, 3 Nos. - Dismantle, Modification & Re-installation complete with all necessary accessories, manpower & painting as per client's instruction etc.	Job	1	1,20,000	120,000	
5	N/A	Exhaust Fan	Supply & Installation of 14" Square Fan (Brand: KDK) for AVR Room	Nos.	1	7,000	7,000	Need to Procure within 09.08.20

Total BDT (Incl VAT & AIT):

197,000

04.08.20  


4/8/2020  


04/08/2020  


## **Minutes of the meeting regarding progress of different work packages related to Jamuna Bank Tower Project on 14<sup>th</sup> July 2019**

A site Coordination meeting regarding progress of different work packages related to Jamuna Bank Tower project was held on July 14, 2019 (Sunday) at 10:00 AM at JBL Tower site, gulshan, Dhaka in order to ensure timely completion of the project. The Representatives from all Vendors, consultants & Jamuna Bank were present at the meeting.

### **Decisions of the Meeting are as follows:**

#### Aziz & Co.

- 5<sup>th</sup>, 6<sup>th</sup>, 7<sup>th</sup>, 8<sup>th</sup> & 10<sup>th</sup> floor Ceiling combined drawing completed. Aziz & Co. will complete all work those floors within 20<sup>th</sup> July 2019.
- 9<sup>th</sup> floor Ceiling combined drawing completed will be today.
- 11<sup>th</sup> & 12<sup>th</sup> floor Ceiling combined drawing will complete on July 15, 2019.
- 13<sup>th</sup> & 14<sup>th</sup> floor Ceiling combined drawing will complete on July 17, 2019.
- Basement force ventilation duct work to be finish as per approve drawing.
- 6<sup>th</sup> to 13<sup>th</sup> floor drain line work issue solved with coordinate by volumezero
- Clean all dust from the site within 16<sup>th</sup> July 2019

#### Simplex Fire

- You agreed 5<sup>th</sup> to 14<sup>th</sup> floor all works all most completed.
- You have to recheck fire pipe & HVAC duct weather there is any conflicts with ceiling. Please confirm within two days.

#### Kanchan Builders

- You agreed 5<sup>th</sup> to 13<sup>th</sup> floor all works all most completed. You will be clearance those floor within tomorrow.
- IT pipe laying work will be complete within July 18, 2019.

#### Creative Lift

- Every floor Lift door level confirm by consultant.
- Service lift all work will be complete within July 25, 2019.

#### Cross-World

- Roof top BBT shade work will be completed within a weak.
- Door must be confirming generator room hot air civil duct.
- Generator hot exhost duct drawing provided by cross world, approved by consultant & cross world completed all work within 10 days. Also cross world send the approve drawing to Volumezero.
- Lift Earthing work will be complete within July 25, 2019
- Cross world will take step to protect water in BBT room.



Minhajul Islam  
Jamuna Bank