Fanel

# Test Run and Commissioning Sheet

Serial Number

Colomer:									_	
Customer Nar	me &	Akar	rto 1	tpon.	pon Bignature 11, H#13, R#10, Se#07 Uttora, Dhaka.					
Contact No:	Sanj	y K	uman	Caru	nm.	Tel:	0175560	4293.		
Gen set:										
Product ID (Plant No.):				20E1	36508	Ξ				
Gen Set:		Model			KVA Details					
	PL100		100							
Engine:	1	CKINS	Model No		RJ511754680046E					
Alternator: Br		Brand 07 - 50024	Model No TALO 44 DJ65/4		37 269 500 235			0235		
Year of	•				25021		9			
Manufacturing	3									
ATS Type Nil Local I		Foreign	Magnetic Contractor	Brand 8	Model	Muti ATS (5		(55 Amp)		
Сапору Туре	Open	Local	Foreign	Canopy int insulation	ernal	Good/Not Good	Canopy Sound Good /		Good / Not Good	
Controller Mo	del	DSETIZ	OMKII	Battery	Charger	Connected	V	Not Connected		

Installation: Signature 11, Akanto Apon

Charles bit part

installation: 3/9/	March , man 10	19011.	The second secon
Place Of Installation	uttora, Dhaka	Date of Delivery	08.03.204
Date Of Installation	06.06.2021	Date Of Commissioning	07.06.2021
Warranty Expiration		Free Service Period	

365 DAYS/1500 y whichover come first from The date of the commissioning: LA Load Test: Hz/Speed Oil Current Voltage Phase-N KW tem No Temperature Pressure VZ-N V3-N 12 13 11 V1-N °( Bar 4.75 0 234 234 0 50/1500 234 1 50/190 234 234 0 4.75 234 0 0 6 233 3 4.61 70 50/1500 234 235 2 7 4.61 275 234 233

roma y re



#### Related Documents

User Manual	Yes	No	Electrical Diagram of Gen. Set	Yes	No
Maintenance/User	Yes	No	Electrical Diagram of Foreign	Yes	No

### Warranty Dose Not Cover:

- © Defects due to users improper maintenance (Not following the maintenance instruction by Manufacturer)
- © All Consumable items (Not following the user guide/manual by Manufacturer)
- Normal Wear & Tear
- Chitcoations or repairs of any parts without prior approval by authorized Manufacturer/Distributor.
- **®** Not Following written Instruction/Comments/Recommendation given by Commissioning Manager / Engineer.

N:B: \* The Shead must be installed at top of the DG Go that did not tall the naining water.

For Cross World Group

Commissioning Engineer

Date: 07.06.2021

For Customod Color

The Gen set has been commissioned successfully & handed over without any discrepancy. We understood the operational procedure.

Response Time	Fast	Slow	C	ustomer observa	ation about prod	uct & service
Product Problem Identification	OK	Not Ok	Delighted	Very Satisfactory	Satisfactory	Unsatisfactory
Operation Procedure Explanation	Ok	Not Ok	Remarks (I	<u>f any ):</u>		
Service Engineer Behavior	Ok	Not Ok				
Additional Work /	Ok	Not Ok				
service/Commissioning Done						

CWG-0H// 0RM-0013

Revision No.: 00

Page 2 of 2



## COMPLETION CERTIFICATE

DATE:

To

Akamto Apon Signature 11

Project Name: Signature 11, WHOTA. DLaka.

Dear Sir,

We have since completed installation, testing and commissioning of above generating set with model PM/P**£** 10D and tested it as per **ALLAM's** manual on the Date 01061 in presence of your representative/operator and found satisfactory performance in all respect and handed over its key and all the relevant standard accessories, equipment and manuals to your representative.

We have also explained your operator how to conduct daily, weekly, monthly as well as all other inspections/services as called for in the **ALLAM**'s manual for smooth and trouble free operation of this generator. We shall cover **warranty** for the next 12 (Twelve) months from the date of its delivery, as per **ALLAM**'s terms and conditions of sales.

If you disagree with us and have any other query, please inform us as soon as possible. If we do not hear from you within next 7 (seven) days, contrary to what we have stated above, we shall consider that the plant has been received by you in a satisfactory condition.

Yours faithfully, . Cross World Power Ltd.

For and on behalf of

The worder MA

received the Plant in Good order & condition./

May 2 0 90 6/1



DATE:

To

Alanto Apon Signature 11,

Project Name: Signature 11, 1ettor, Dlaka

Dear Sir,

We would like to express our heartfelt gratitude for providing us the opportunity to serve you with our generator. The 150 KVA Tempest brand diesel—generator has been commissioned and is presently running properly.

The product that Cross World supplies are of highest quality and would definitely outlive any generator that you have used in the past provided the generators are maintained properly. And to achieve that there is no alternative to routine servicing of the generators.

It is essential that the new generator must undergo routine servicing for the first time after running for 120 hours, followed by routine servicing after every 200 hours of running. During each routine servicing basically lube oil filter, fuel filter, coolant and lube oil needs to be changed. Air filter needs to be changed after every 400 hours of running. This is the standard rule, but if the generator is in dusty environment then the air filter may require changing at every 200 or less hours of running.

Saline water in the radiator would eventually damage the engine block, resulting in seizure of the engine. We suggest you to avoid using normal tap water in the radiator as well. Our recommendation is to use distilled water in the radiators. The radiator must also be serviced once every 400 hours of running if not earlier. Basically, if the above rules are followed strictly, your generators will have a service life of over 10 years without hassle.

All diesel generators are used as per their application (Prime/Stand By/Base load) recommended in ISO 8528.It is also recommended that the generators depending on the usage should follow the instruction as per O & M / User Manual and maintain a recommended ventilation system inside engine room.

There is another critical issue that is often overlooked by our clients. It is the air circulation within the generator room. The fresh cold air flow into the room is sucked in by the engine for combustion. To keep the ambient temperature to a minimum, a continuous in-flow and out-Flow of air is a must. Otherwise, if the ambient temperature reaches over 45°C, the engine temperature shoots up, resulting in premature shutdown.

We believe it is our prerogative to keep each of our customers aware of the critical issues regarding the products that we supply and we can only request you to instruct the persons responsible for maintenance of the gen set to inform us to perform routine servicing upon completion of the running hours mentioned above. In any case, we would have our engineers proactively contact your maintenance department time to time.

We hope the above information would be helpful for your maintenance team.

Thank you once again for extending your support.

Sincerely yours, Cross World Group

Rolling Nation



#### Electrical and Mechanical Installation Sheet

	Serial Nu	mber:	
Project Name	kVA/Mode	. 1	
Udress	1000		
	L_U.ito		
STEP 1 : Check points when shipment arrive to site			Romarks
ngine & Alternator			
No visual damage to engine or generator.		-	-
2 Visual damage to engine or generator.		No	
3 Gen set Placement (Leveling & bolting)			-
there is any visual damage, please inform concern dept.			
tep 2 : Gen set room /environmental condition	T Ok	Not al	Remarks
Sufficient space around the generator for movement	Ok	Not of	ACITIONS
Proper light and air inside the room	<u></u>		
3 Dust proof, neat and clean			
cp 3 : Cable selection & termination	Ok	Not ok	Remarks
1 Check the power cable rating and insulation quality	-		
2 Check the control & signal cable			
3 Cable laying & dressing	<u></u>		
4 Cable marking & termination			1 00
5 Cable trench / tray (If any)		ļ	N/A
6 Power cable connections from Alternator - ACB, ACB-ATS, AT Set			
7   T/I oad are correct (Balanced) 8   Phase Sequence		<del></del>	
6 Frase sequence			
p 4 : Earthing System/connection	Ok	Not ok	Remarks
Separate earthing for generator	-		
2 Earthing result below 1 ohm			customes.
3 Connection from earthing bar to generator/ATS (body & neutral)			
5 : Exhaust/silencer System-	Ok	Not ok	Remarks
1 Mounting of Exhaust silencer			Sileness
Rigid / flexible fixing of exhaust pipe			dilences
Diameter & Length of exhaust pipe *			1
Support system			thing 5
Extra flexible if required			<u> </u>
Rain cap			work s
Insulation & Quality			must be
			Amo be
Alignment			A COLLEGE
Drainage point			Parter Sola
Gasket fittings and leveling			Tage
Bolting, tightening & welding			IN) VIVI
6 : Radiator System	Ok	Not ok	Remarks
Ducting Dimension		220000000000000000000000000000000000000	

Revision No. 60

i de la maria

Paul Lite



3	Canvas cloth fitting	", ",
4	Support system	•
5	Out flow / louver	****
6	Water Drain line	
7	Coolant Spec	
	TUVDO -	

STEP 7	: Fuel System	Ok	Not ok	Remarks
1	Check fuel day tank placement / capacity •			(,
2	Check fuel reservoir placement / capacity •			>.
3	Fuel feed line (MS pipe Diameter)			1000
4	Fuel return line (MS pipe ,Diameter)			11/14
5	Fuel tank height & size/capacity (for 4000 series)			

STEP 8	3: Ventilation System	Ok	Not ok	Remarks
1	Check all ventilation blowers are installed as per engine requirement, wiring and its connection to DB/MCC.			(
2	Ducting for ventilation system			
3	Check the air flow/capacity of the ventilation fan			100
3	Louver/ ventilation fan placement / condition checking (if necessary)		-	
4	Pre-filtration system for air intake			

ST	EP :	9 : Miscellaneous	Ok	Not ok	Remarks
	1	Breather pipe extension	1		
	2	Battery terminal connection and its condition.	1	-	3
-	3	Check availability of distilled water, lube oil, coolant and diesel for commissioning as required	<u></u>	<u> </u>	
	4	Check hanging condition of the ATS on the wall.	1		
	5	Visual condition of the Canopy, ATS, Fuel tank etc.			
	6	Lube oil drain line	1		
	7	Check and make overall comment on environmental condition to run the generator			

We have checked and certify that the works mentioned above has done as per our drawing/design/requirements/recommendations.

Cross world Personnel : Mo. Mitanur Rahma signed : 700000 yate 07.06.2
Find user personnel Som 10/10 man signed 700 man Si
Baylman

ACT NEW 1 HUH 50 12

Revision No.: 00

Page 112