

## Test Run and Commissioning Sheet

Serial Number

## Customer:

Customer Name & Address:	Global Asset Ltd. (Grand Sylhet.) Dargi Salan, Airport Road, Sylhet	
Contact No:	01918473467 (SOHEL)	Tel: _____ Tel: _____

## Gen set:

Product ID (Plant No.):	21E13680N						
Gen Set:	Model	KVA		Details			
	PL650	650					
Engine:	Brand	Model No		Serial No			
	PERKINS	2806A-E187A62		JG BF5151N07601F			
Alternator:	Brand	Model No		Serial No			
	Leroy-Somer	TAL0473F J656		37989000004			
Year of Manufacturing							
ATS Type	Nil	<input checked="" type="checkbox"/> Local	<input type="checkbox"/> Foreign	Magnetic Contractor	Brand & Model		Capacity (Amp)
							4000A (client)
Canopy Type	Open	<input checked="" type="checkbox"/> Local	<input type="checkbox"/> Foreign	Canopy Internal insulation	Good/Not Good	Canopy Sound performance	Good / Not Good
Controller Model	DSE8610		Battery Charger		Connected	Not Connected	

## Installation:

SYLHET

Place Of Installation	30-06-21	Date of Delivery	30-06-21
Date Of Installation	15.07.2021	Date Of Commissioning	16-07-21
Warranty Expiration date	As per Agreement		Free Service Period

2 Yrs from the date of delivery and 1yr. for Battery

## Load Test:

Item No	KW	Hz/Speed	Voltage Phase-N			Current			Oil Pressure Bar	Temperature °C
			V1-N	V2-N	V3-N	I1	I2	I3		
1	185	50/1500	231	204/230	231	388	422	380	4.60	88
2	"	"	"	230	"	"	"	"	"	"
3	"	"	"	"	"	"	"	"	"	"
4										
5										
6										
7										
8										
9										
10										

DA 1807  
21

### Related Documents

User Manual	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Electrical Diagram of Gen. Set	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
Maintenance/User Hand Book	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Electrical Diagram of Foreign ATS	<input type="checkbox"/> Yes	<input type="checkbox"/> No

### Warranty Dose Not Cover:

- Defects due to users improper maintenance (Not following the maintenance instruction by Manufacturer)
- All Consumable items (Not following the user guide/manual by Manufacturer)
- Normal Wear & Tear
- Alter ations or repairs of any parts without prior approval by authorized Manufacturer/Distributor.
- Not Following written Instruction/Comments/Recommendation given by Commissioning Manager / Engineer.

### For Cross World Group

*Alam*

Commissioning Engineer

Date: 16-07-21

### For Customer

*16.7.21*  
*Fahid Hassan*

The Gen set has been commissioned successfully & handed over without any discrepancy. We understood the operational procedure.

Response Time	Fast	Slow	Customer observation about product & service			
Product Problem Identification	OK	Not Ok	Delighted	Very Satisfactory	Satisfactory	Unsatisfactory
Operation Procedure Explanation	Ok	Not Ok	Remarks (If any):			
Service Engineer Behavior	Ok	Not Ok				
Additional Work / service/Commissioning Done	Ok	Not Ok				

Note: DG Set Load Demand Active more set 70% & less set 6% Load setting AS per customer discussion. (Sync DG)

*OK*



**COMPLETION CERTIFICATE**

DATE: 16.07.21

To,

Project Name : Global Asset Ltd. Grand Sylhet.

COMPLETION CERTIFICATE OF DIESEL GENERATING SET PLANT ID: 21E13680N  
--- MODEL #..... PL-650.....

Dear Sir,

We have since completed installation, testing and commissioning of above generating set with model PM/PL-650 and tested it as per ALLAM's manual on the Date 16.7.21 in presence of your representative/operator and found satisfactory performance in all respect and handed over its key and all the relevant standard accessories, equipment and manuals to your representative.

We have also explained your operator how to conduct daily, weekly, monthly as well as all other inspections/services as called for in the ALLAM's manual for smooth and trouble free operation of this generator. We shall cover **warranty** for the next 12 (Twelve) months from the date of its delivery, as per ALLAM's terms and conditions of sales.

If you disagree with us and have any other query, please inform us as soon as possible. If we do not hear from you within next 7 (seven) days, contrary to what we have stated above, we shall consider that the plant has been received by you in a satisfactory condition.

Yours faithfully,  
Cross World Power Ltd.



For and on behalf of

received the Plant in  
Good order & condition.



DATE: 16.07.21

To,

Project Name: Global Asset Ltd. Grand Sylhet.

Dear Sir,

We would like to express our heartfelt gratitude for providing us the opportunity to serve you with our generator. The KVA Tempest brand diesel generator has been commissioned and is presently running properly.

The product that Cross World supplies are of highest quality and would definitely outlive any generator that you have used in the past provided the generators are maintained properly. And to achieve that there is no alternative to routine servicing of the generators.

It is essential that the new generator must undergo routine servicing for the first time after running for 120 hours, followed by routine servicing after every 200 hours of running. During each routine servicing basically lube oil filter, fuel filter, coolant and lube oil needs to be changed. Air filter needs to be changed after every 400 hours of running. This is the standard rule, but if the generator is in dusty environment then the air filter may require changing at every 200 or less hours of running.

Saline water in the radiator would eventually damage the engine block, resulting in seizure of the engine. We suggest you to avoid using normal tap water in the radiator as well. Our recommendation is to use distilled water in the radiators. The radiator must also be serviced once every 400 hours of running if not earlier. Basically, if the above rules are followed strictly, your generators will have a service life of over 10 years without hassle.


All diesel generators are used as per their application (Prime/Stand By/Base load) recommended in ISO 8528. It is also recommended that the generators depending on the usage should follow the instruction as per O & M / User Manual and maintain a recommended ventilation system inside engine room.

There is another critical issue that is often overlooked by our clients. It is the air circulation within the generator room. The fresh cold air flow into the room is sucked in by the engine for combustion. To keep the ambient temperature to a minimum, a continuous in-flow and out-flow of air is a must. Otherwise, if the ambient temperature reaches over 45°C, the engine temperature shoots up, resulting in premature shutdown.

We believe it is our prerogative to keep each of our customers aware of the critical issues regarding the products that we supply and we can only request you to instruct the persons responsible for maintenance of the gen set to inform us to perform routine servicing upon completion of the running hours mentioned above. In any case, we would have our engineers proactively contact your maintenance department time to time.

We hope the above information would be helpful for your maintenance team.

Thank you once again for extending your support.

  
Sincerely yours,  
Cross World Group



# Electrical and Mechanical Installation Sheet

Serial Number:

Project Name	Global Asset Ltd. Grand	kVA/Model	650KVA.
Address:	Sihel.	Date	15/7/21

STEP 1 : Check points when shipment arrive to site		Remarks
Engine & Alternator		
1	No visual damage to engine or generator	NOT FOUND
2	Visual damage to engine or generator	NOT FOUND
3	Gen set Placement (Leveling & bolting)	GOOD.
If there is any visual damage, please inform concern dept		

Step 2 : Gen set room /environmental condition		Ok	Not ok	Remarks
1	Sufficient space around the generator for movement	OK		
2	Proper light and air inside the room	OK		
3	Dust proof, neat and clean	OK		

Step 3 : Cable selection & termination		Ok	Not ok	Remarks
1	Check the power cable rating and insulation quality	OK		
2	Check the control & signal cable			
3	Cable laying & dressing			
4	Cable marking & termination			
5	Cable trench / tray (If any)			
6	Power cable connections from Alternator - ACB, ACB-ATS, ATS-LT			
7	LT/Load are correct (Balanced)			
8	Phase Sequence	OK		

Step 4 : Earthing System/connection		Ok	Not ok	Remarks
1	Separate earthing for generator	OK		
2	Earthing result below 1 ohm	OK		
3	Connection from earthing bar to generator/ATS ( body & neutral)	OK		Client confirm.

Step 5 : Exhaust/silencer System-		Ok	Not ok	Remarks
1	Mounting of Exhaust silencer	OK		
2	Rigid / flexible fixing of exhaust pipe			
3	Diameter & Length of exhaust pipe *			
4	Support system			
5	Extra flexible if required			
6	Rain cap			N/A.
7	Insulation & Quality			
8	Alignment			
9	Drainage point			
10	Gasket fittings and leveling			
11	Bolting, tightening & welding	OK		

STEP 6 : Radiator System		Ok	Not ok	Remarks
1	Ducting Dimension			
2	Opening area of ducting	OK		N/A.

3	Canvas cloth fitting	ok		
4	Support system			
5	Out flow / louver			
6	Water Drain line			
7	Coolant Spec			
8	DM Water	ok		

STEP 7 : Fuel System		Ok	Not ok	Remarks
1	Check fuel day tank placement / capacity •	ok		
2	Check fuel reservoir placement / capacity •			
3	Fuel feed line (MS pipe Diameter)			
4	Fuel return line (MS pipe Diameter)			
5	Fuel tank height & size/capacity ( for 4000 series)	ok	N/A	

STEP 8 : Ventilation System		Ok	Not ok	Remarks
1	Check all ventilation blowers are installed as per engine requirement, wiring and its connection to DB/MCC.	ok		
2	Ducting for ventilation system			
3	Check the air flow/capacity of the ventilation fan			
3	Louver/ ventilation fan placement / condition checking (if necessary)			
4	Pre-filtration system for air intake	ok		

STEP 9 : Miscellaneous		Ok	Not ok	Remarks
1	Breather pipe extension	ok		
2	Battery terminal connection and its condition.			
3	Check availability of distilled water, lube oil, coolant and diesel for commissioning as required			
4	Check hanging condition of the ATS on the wall.			
5	Visual condition of the Canopy, ATS, Fuel tank etc.			
6	Lube oil drain line	ok		
7	Check and make overall comment on environmental condition to run the generator			

We have checked and certify that the works mentioned above has done as per our drawing/design/requirements/recommendations.

Cross world Personnel : MD. Muhsin Alam Signed : Alam Date : 16-07-21  
 End user personnel : [Signature] Signed : Sahel Date : 16/7/21