


Purchase Order

Name and address of Supplier	Cross-world	PO No:	2021/September/Procurement Dept./006
		PO Date:	02.09.2021
	Plot 1/B, Road 90, Gulshan - 2, Dhaka 1212, Bangladesh	Customer Name & Delivery Location	IPDC Finance Limited Hosna Centre (4 th Floor) 106, Gulshan Avenue Dhaka-1212, Bangladesh

Price Details		
Total Price (Including Canopy & ATS)	:	1,207,000.00
Commissioning Material cost	:	168,000.00
Total Cost	:	1,375,000.00
Less: Special Discount	:	98,500.00
Total cost after discount	:	1,276,500.00
VAT (7.5%)	:	95,737.50
Grand Total (Including VAT & AIT)	:	1,372,237.50
Technical Specification		
Brand	:	Tempest & Perkins, Uk
Model	:	PS45 & 1103A-33TGI
Country of Origin	:	UK
Capacity	:	49.5 KVA (Stand by), 45 KVA (Prime)
Speed	:	1500 RPM
Fuel Tank Capacity	:	130 Liter
Fuel Consumption	:	8.20 Ltr. /Hr. at 75% Load
Service Warranty	:	1500 hours or 1 year whichever comes first effective from the date of commissioning without consumable items



সেরা আর্থিক প্রতিষ্ঠান



General Terms & Conditions	Special Terms & Conditions
<ul style="list-style-type: none">Amount including applicable Tax, VAT, and other government levies. Which will be deducted from final bill.Amount including Delivery, Installation and commissioning chargeThe validity of the PO will be for 1 month.30 % amount will be paid as advance, 70% of the payment will be made after delivery.Payment will be made within 14 working days after submission of complete bill, challan and mushak copy.Delivery, Installation and commissioning should be completed within 12th September, 2021.This price offer is considered confidential and should not be divulged to third party directly or indirectly.IPDC Finance preserves the right to change, modify and cancel this PO.	<ul style="list-style-type: none">Product must be in compliance with provided quotation.In case of any default or damaged product, supplier must replace the product at their own cost. Moreover, 10% amount will be deducted from the final bill.

IPDC Representative	Vendor Representative
<p>Bushra</p> <p>Bushra Ishrat Procurement & Payment Processing Executive</p>	





CROSS WORLD POWER LIMITED								
BOQ OF 45 KVA GENERATOR								
CLIENT - IPDC Finance Limited			ADDRESS- Jashore			DATE- 17/08/2021		
GEN MODEL- PS45			ENGINE MODEL-			ALTERNATOR MODEL-		
ELECTRICAL INSTALLATIONS								
SL NO	JOB DESCRIPTION	TECHNICAL DETAILS/ BRAND	SCOPE OF SUPPLY	UOM	QTY	UNIT RATE	TOTAL RATE	REMARKS
1	Electrical System:							
1.1	Power Cable (35 °C Ambient on air)	4C-16 rm NYY DG To ATS		Meter	55	1,253	68,772	
1.2		4C-16 rm NYY Mains To ATS		Meter	3	1,253	3,821	
1.3		4C-16 rm NYY ATS to Load		Meter	5	1,253	5,731	
	Breaker	63 A TP MCCB		Nos	1	1,829	1,829	
1.4	Power Cable Laying	4C-16rm		Meter	63	67	4,179	
1.5	Power Cable Lugs	10 rm , Material -Copper , Surface -Electro Tinned		Pcs	26	12	324	
1.6	Control cable For Sensing	4 X 1.2 rm (40/0.19 mm)Flexible Cable		Meter	113	119	13,424	
1.7	PVC Flexible pipe	3"Ø		Meter	25	108	2,692	
1.8	Saddle for Flexible pipe	3" Ø Local		Pcs	30	9	272	
1.9	Royal Plug & Screw	1.5" length		Pack	3	194	581	
1.10	PVC Tape	Adhesive Tape 04 color (Red/Yellow/Black/Blue)		Pcs	4	33	131	
1.11	Royal Bolt	10 no.		Pcs	10	11	113	
1.12	Cable Tie	L - 6"/8 "		Pack	3	156	469	
2	Generator Earthing :					-	-	
	Earthing Boring	1 Nos, 100 feet boring		Job	1	8,202	8,202	
	GI Pipe (Boring)	38.1mm Dia		Meter	7	547	3,832	
2.2	Earthing Copper Lead (Boring)	4 SWG		Meter	32	297	9,505	
	Earthing Copper Lead (Termination)	4 SWG		feet	3	297	905	
2.3	Earthing Block	LXWXD - 200mm X 30mm X 5mm with connection facility, isolator, royal bolt etc		Pc	1	2,386	2,386	
2.4	Earthing Cable	1 X 10 rm BYA (Green) from Earthing Copper bar to gen & equipment		Meter	12	161	1,969	
2.5	Earthing Cable Lugs	10 rm , Material -Copper , Surface -Electro Tinned		Pcs	4	9	36	
3	Exhaust System:					-	-	
3.1	Exhaust Silencer straight Pipe	MS Pipe bore 3" ,thickness 3-4mm		Meter	4	1,956	7,157	
3.2	Exhaust Bends /Elbow	Long radius 90 deg L bow		Pcs	1	821	821	
3.3	Exhaust Flange	Threaded 3"dia MS Flange		Pcs	2	671	1,342	
	Reducer	2"-3"		Nos	1	522	522	
3.4	Exhaust Heat Insulation	Insulation Of Pipe with Rockwool/Glasswool (25.4mm min thickness) along with 26SWG Aluminium sheet clading.		Job	1	3,690	3,690	
3.5	Exhasut Fitting	All bracket , support must be made with MS angle 50X50X 4, 5 & 6 MM		Job	1	2,537	2,537	
04	Cooling System:					-	-	
4.1	Radiator Ducting	WXH - , L - As per layout with 22 SWG MS sheet,Angle bar, flat bar support,Canvas cloth etc		Sq-ft	35	297	10,393	Hot air exit top of the canopy
5	Commissioning Material:					-	-	
5.1	Radiator coolant	Havoline Premix Coolant		Liter	10	170	1,700	
5.3	Lube oil	SAE 15 W 40		Liter	10	430	4,300	
5.4	Battery electrolyte	Specific gravity 1250		Liter	10	100	1,000	
	DG On site delivery:					-	-	
	Loading /Unloading/Lifting	Generator weight-954 Kg with Comm. Materials	CWPL	Job	1	-	-	
07	Civil works:					-	-	
7.1	Generator foundation	Dimension L X W -7'-6" "X5'-6"Depth D: 2"	CLIENT	Job	N/A	-	-	
Total Taka (Excluding VAT & Tax)							162,635	
Note: All Types of Civil work will be done by client.								